



# CEILING-MOUNTED MONORAIL ANCHOR TRACK™ SYSTEM INSPECTION CHECKLIST

## Before Each Use

Inspector Name: \_\_\_\_\_

Date: \_\_\_\_\_

System Number: \_\_\_\_\_

Model: \_\_\_\_\_

INSPECTION POINTS	Inspection Result (✓)	
	PASS	FAIL
1. Test the swiveling connector(s) on each trolley to verify that each trolley rotates and swivels freely.		
2. Verify that the trolley(s) can easily and smoothly roll the full length of the runway track(s).		
3. Check all system welds for cracks.		
4. Check system components for corrosion.		
5. Check system components for bent or damaged areas.		
6. Check support structure for stability.		
7. Visually check all bolted assemblies for proper connections and properly secured bolts and nuts.		

©2016. All Rights Reserved. All specifications and product designs subject to change without prior notice.