

CEILING-MOUNTED MONORAIL ANCHOR TRACK™ SYSTEM INSPECTION CHECKLIST

Before Each Use

Inspector Name:	
Date:	
System Number:	
Model:	
Inspect the Ceiling-Mounted Monorail Anchor Track™ System be	

	Inspection Result (🗸)	
INSPECTION POINTS	PASS	FAIL
1. Test the swiveling connector(s) on each trolley to verify that each trolley rotates and swivels freely.		
2. Verify that the trolley(s) can easily and smoothly roll the full length of the runway track(s).		
3. Check all system welds for cracks.		
4. Check system components for corrosion. Corrosion may not exceed 10 percent of material thickness, including the material thickness (thread height) of bolt threads.		
5. Check system components for bent or damaged areas.		
6. Check support structure for stability.		
7. Visually check all bolted assemblies for proper connections and properly secured bolts and nuts.		
8. Verify that the system is employed in a manner that will not result in off-plumb loadings past runways and bridge end stops.		

©2022. All Rights Reserved. All specifications and product designs subject to change without prior notice.